## COMPLETION REPORT

| | | | |
|---|---|---|---|
| 1. | NAME OF WORK | : | Providing new boards & repaint the boards in Ward No.13, in Shettyhalli Sub Division. |
| 2. | Sanctioned Estimate No. & Date | : | EE/DD/AA/39/2016-17, Date:30.12.2016.<br>EE/DD/TS/56/2016-17, Date:30.12.2016. |
| 3. | Head of account which is chargeable | : | P-1771 |
| 4. | Entrustment order No. & DT | : | EE/PD/DZ/WO/139/16-17, Dated:24.03.2017. |
| 5. | Name of Contractor | : | Sri V Mohan Kumar, No.127, Kuvempu Nagara, Jalahalli 2nd Stage, Bangalore. |
| 6. | a. Time stipulated for completion of work | : | **90 Days** |
| | b. Delay in execution of work | : | **No Delay** |
| 7. | Measurement recorded in | : | M.B No: 580/2017-18<br>Page No.: 57901 – 57906. |
| 8. | Check measurement of the Asst. Exe. Eng. / Exe. Eng., On | : | M.B No. – do -<br>Page No. – do - |
| 9. | Name of the office / official Incharge of the work | : | Executive Engineer. |
| 10. | a) Asst. Eng/Junior Eng.<br>b) Asst. Exe. Engineer | : | Sri Dayananda. H.S. AE,<br>Sri.B.L.Jayalingappa |

| Sanctioned estimate amount | Amount claims as per actually vide as per bills | DIFFERANCE | |
|---|---|---|---|
| | | Excess | Savings |
| Rs 10-00 Lakhs | 866911/- | Nil | 133089/- |

1. Certified that the above work has been completed within the stipulated time noted in the work order.
2. Certified that the contractor has delayed and complete the work for which necessary fine has been recovered.
3. Certified that the above work has been executed by the contractor satisfactorily in accordance with the specification as embodied in the agreement.

ASST. ENGINEER

ASST. EXE. ENGINEER

EXECUTIVE ENGINEER

Bruhat Bangalore Mahanagara Palike,
Dasarahalli Division, Bangalore-57.